COMPLETION REPORT

1	Name of the work	: Improvements to roads & drains at Mathrushri Layout in5th cross roas L/s & R/s, in Ward No. 13, in Shettyhalli Sub Division
2	Sanctioned Estimate No. & Date	AC/DZ/AA/026/14-15 dt 02/09/14
3	Head of Account which is chargeable	P CODE NO 1771
4	Instrument Order NO. & Date	EE/DD/NO/06/15-16 15/4/2015
5	Name Of Contractor	Technical Manger (west), Karnataka Rural Infrastructure Development Limited, Project Implementaion unit, No. 280, 59th Cross, 17th 'C' Main road, 3rd 'Y' Block, Rajajinagar, Bangalore-560 010.
6 a	Time Stipulated for Completion of work	Yes
b	Delay in Exculpation of Work	NO
7	Measurement recorded in	3424
8	Check Measurement of the Asst	342319 to 342327
9	Name of the office/official in charge of the work	AEE/SSD
10	a) Asst. Eng/junior Eng	Naga bhusan
	b) Asst. Exe Engineer	B.L. Jaya Lingappa.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
10.00 Lakhs	9,99,491-00	—	509-00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ASSIATANT EXECUTIVE ENGINEER
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಅಭಿಯಂತರರು